

Entrance to the sports hall

Renovating the Sports Area of the Ramat Hadassah Youth Village

June, 2022



To Our Dear Donors,

We are pleased to report on the progress of the renovation program.

Project Description

Renovating the one-storey sports building that includes the following facilities:

- Sports hall
- Boys and girls toilets
- Changing rooms
- Gym

The renovation will include reinforcing the concrete surfaces, waterproofing the roofs, exterior painting, interior and exterior plaster repairs, interior painting, replacing the aluminium window frames, flooring, replacing doors, upgrading the plumbing system, replacing the sanitary facilities, upgrading the sewerage system, upgrading the electrical system, lighting, air conditioning, low-voltage system, treating the floors of the sports hall and the gym, replacing acoustic ceilings, replacing the wooden stage, and installing HPL partitions in the toilets.

The project also includes about 1,800 sqm of landscaping and gardening work on the access area to the sports hall – including laying interlocking stones, garden stones, an access ramp, new stairs, benches, refuse bins, and floodlighting to be installed on the building itself.

The furniture and equipment to be supplied will include wooden seating for spectators, upgrading the sports equipment in the hall, replacing the furniture in the sport coordinator's office, and completely replacing the gym equipment, including the mirrors.

Furthermore, the following sports areas will be upgraded/replaced.

- Multipurpose futsal court: The existing court will be dismantled and the waste material removed to an authorized waste site. Belgian synthetic grass will be laid over an area of 2,320 sqm, and the spectator stands will be repainted.
- Multipurpose basketball court: Replacing the light fixtures, and installing a fence in the southern section.
- Beach-volleyball court: A new 16 x 8 m court will be established adjacent to the sports hall.
- Challenging bicycle track: To be set up adjacent to the sports court.

Time schedule for the project

The start-work order was issued on June 29, 2021.

Implementation of the project: 12 months.

The multipurpose futsal court, multipurpose basketball court, and the challenging bicycle track have been completed and handed over to the Village.

Status of the Work

Work completed:

In our previous report of May 1, 2002, we included a detailed list of all the work that had been completed up to the date of the report.

During May the following work was undertaken:

- Laying the flooring in the sports hall, the gym, and the spinning room
- Completing the gardening around the building
- Initial handing-over of the project to the client

Work to be undertaken in June 2022

- Obtaining all the necessary authorizations for occupancy of the building
- Final transfer of the sport areas to the Village
- Establishing the internet infrastructure for the sports area
- Installing the end accessories for internet communication

All the equipment has been supplied for the gym. The volleyball net, loudspeaker system, projector, and the public address system have all been supplied. The architect has drawn up a list of the required furniture which the Village will order over the

The architect has drawn up a list of the required furniture which the Village will order over the coming months.

We enclose several photographs of the final stages of the project. All photographs courtesy of Amigour.



Path leading to the challenging bicycle track



Toilets



Sports Hall



Eastern façade



Beach volleyball court



Thank You

Michal Shiloah

Physical Projects Keren Hayesod MichalS@khuia.org Tel: +972-(0)2-6701896 Mobile: +972-(0)50-6361004

